CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/CEMENT/2016-17 Date: 23.04.2016

26.5.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer**, Byatarayanapura Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. M.B. Hombal,** Contractor, Bangalore.
*NAME OF THE WORK	:	Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
*REFERENCE	:	BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	21.04.2016
PERIOD OF TESTING	:	21.04.2016 to 23.04.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	145 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

AE-06 n/a on

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/SAND-Gradation/2016-17 : 23.04.2016

26.5.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. M.B. Hombal,** Contractor, Bangalore.
* Name of Work	: Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	: BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
Technical Reference	: IS : 2386 Part 1 - 1963 RA-2007
Sample ID	: Fine Aggregates
Sample Received on	: 21.04.2016
Date of Testing	: 23.04.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	95.30	90-100	90-100	90-100	95-100
2.36	76.80	60-95	75-100	85-100	95-100
1.18	51.80	30-70	55-90	75-100	90-100
600 Micron	26.80	15-34	35-59	60-79	80-100
300 Micron	12.80	5-20	8-30	12-40	15-50
150 Micron	4.80	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Civil-Tech Consultants & Engineers Bangalore

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

26.5.2016

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/AGG/GR/2016-17 : 23.04.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

* Customer : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency : **Mr. M.B. Hombal,** Contractor, Bangalore.
* Name of Work : Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.

Reference : BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm)

Sample Received on : 21.04.2016

Date of Testing : 23.04.2016

Total Wt. of Aggregates in gms= **7000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	97.14	95-100	85-100
20	38.79	30-70	0-20
10	17.36	10-35	0-5
4.75	3.36	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/MBH/STEEL/2016-17 23.04.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.

Agency : **Mr. M.B. Hombal,** Contractor, Bangalore.

Name of the Work : Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.

Reference : BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015

Date of Test : 23.04.2016

Technical Reference : IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	514	557	13.30	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/MBH/WBM-II/2016-17 Date: 25.04.2016

REPORT

Customer	:	**Asst. Executive Engineer**, Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. M.B. Hombal,** Contractor, Bangalore.
Name of the Work	:	Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	:	BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
Type of Mix	:	Water Bound Macadam (Grade-II Metal)
Date of Sampling	:	23.04.2016
Date of Testing	:	25.04.2016

1) SEIVE ANALYSIS :

IS Sieve designation Size, mm	Percentage Passing for Graded Aggregate of Nominal size	Percentage by Weight Passing as per MORTH table 400-7
90mm	100.00	100.00
63mm	94.85	90-100
53mm	28.30	25-75
45mm	11.30	0-15
22.4mm	1.85	0-5

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.06/MBH/WBM-II/AIV/2016-17 25.04.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. M.B. Hombal,** Contractor, Bangalore.
Name of the Work	Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
Source / Location	WBM Mix Plant, Bangalore
Type of Mix	Water Bound Macadam
Date of Testing	25.04.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	389	382	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	88	89	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	301	293	
4	Aggregate Impact value = percent fines	22.62	23.30	
	100* (W_2/W_1)%			22.96

Comments:

→ Maximum allowable Aggregate Impact value for Water Bound Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/MBH/WBM-II/S-T/2015-16 25.04.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. M.B. Hombal,** Contractor, Bangalore.
Name of Work	Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
Technical Reference	IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	Water Bound Macadam (Grade-II Metal)
Date of Testing	25.04.2016

Result : Flakiness Index = **11.98%**

Elongation Index = **13.23%**

Result : Combined Flakiness & Elongation index 25.21%

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected by the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/MBH/WBM-III/2016-17 Date: 27.04.2016

REPORT

Customer	:	**Asst. Executive Engineer**, Byatarayanapura Sub Division, BBMP, Bangalore.
Agency		**Mr. M.B. Hombal,** Contractor, Bangalore.
Name of the Work	:	Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	:	BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
Type of Mix	:	Water Bound Macadam (Grade-III Metal)
Date of Sampling	:	25.04.2016
Date of Testing	:	27.04.2016

1) SEIVE ANALYSIS:

IS Sieve designation Size,mm	Percentage Passing for Graded Aggregate of Nominal size	Percentage by Weight Passing as per MORTH table 400-7
63mm	100.00	100.00
53mm	97.55	95-100
45mm	68.65	65-90
22.4mm	6.10	0-10
11.2mm	3.15	0-5

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

AE-06 n/a

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.06/MBH/WBM-III/AIV/2016-17 27.04.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. M.B. Hombal,** Contractor, Bangalore.
Name of the Work	Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
Source / Location	WBM Mix Plant, Bangalore
Type of Mix	Water Bound Macadam
Date of Testing	27.04.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	378	379	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	79	80	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	299	299	
4	Aggregate Impact value = percent fines	20.90	21.11	
	$100^* (W_2/W_1)\%$			21.00

Comments:

→ Maximum allowable Aggregate Impact value for Water Bound Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/MBH/WBM-III/S-T/2015-16 27.04.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	**Mr. M.B. Hombal,** Contractor, Bangalore.
Name of Work	Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
Reference	BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
Technical Reference	IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	Water Bound Macadam (Grade-III Metal)
Date of Testing	27.04.2016

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **12.35%**

Elongation Index = **13.80%**

Result : Combined Flakiness & Elongation index 26.15%

AE-06 n/a MY

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected by the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/CUBE/2016-17 23.05.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. M.B. Hombal,** Contractor, Bangalore.
* Name of the work	: Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
* Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
* Grade of Concrete	: M_{15}
Compressive Strength as on	: 28th day
Sample Received on	: 23.05.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	25.04.2016	23.05.2016	8.175	475.5	21.13
2	25.04.2016	23.05.2016	8.289	490.3	21.79
3	25.04.2016	23.05.2016	8.335	510.2	22.68

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/CUBE/2016-17 26.05.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. M.B. Hombal,** Contractor, Bangalore.
* Name of the work	: Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
* Sample ID	: Drain Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
* Grade of Concrete	: M_{20}
Compressive Strength as on	: 28th day
Sample Received on	: 26.05.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	28.04.2016	26.05.2016	8.185	478.3	21.26
2	28.04.2016	26.05.2016	8.265	496.3	22.06
3	28.04.2016	26.05.2016	8.356	516.3	22.95

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/CUBE/2016-17 26.05.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. M.B. Hombal,** Contractor, Bangalore.
* Name of the work	: Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
* Sample ID	: Drain Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
* Grade of Concrete	: M_{20}
Compressive Strength as on	: 28th day
Sample Received on	: 26.05.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	28.04.2016	26.05.2016	8.098	480.3	21.35
2	28.04.2016	26.05.2016	8.189	490.6	21.80
3	28.04.2016	26.05.2016	8.289	515.6	22.92

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/CUBE/2016-17 26.05.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* **Customer** : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.

* **Agency** : **Mr. M.B. Hombal,** Contractor, Bangalore.

* **Name of the work** : Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.

* **Reference** : BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015

* **Sample ID** : Drain Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* **Grade of Concrete** : M_{20}

Compressive Strength as on : 28th day

Sample Received on : 26.05.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	28.04.2016	26.05.2016	8.157	480.3	21.35
2	28.04.2016	26.05.2016	8.289	490.6	21.80
3	28.04.2016	26.05.2016	8.336	512.6	22.78

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.06/MBH/CSR-04/019d/CUBE/2016-17 26.05.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. M.B. Hombal,** Contractor, Bangalore.
* Name of the work	: Construction of Culverts in Ward No.06, Byatarayanapura Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/BTP/WO/368/2014-15 Dated: 24.03.2015
* Sample ID	: Drain Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
* Grade of Concrete	: M_{20}
Compressive Strength as on	: 28th day
Sample Received on	: 26.05.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	28.04.2016	26.05.2016	8.289	490.3	21.79
2	28.04.2016	26.05.2016	8.335	512.2	22.76
3	28.04.2016	26.05.2016	8.478	515.2	22.90

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com